



**Wednesday, December 11, 2024**

**4:00 p.m.**

**Manchester Jr./Sr. High School Media Center**

### **Agenda**

1. Check-In and Questions from our November 13, 2024 Meeting
2. Technology Update: Luther C. Klager Elementary: Ben Bruursema  
Instructional Technology Selection:

- Touch Panel Recommendation
- Classroom Audio Enhancement Recommendation
- Student Devices
- Teacher Devices
- Classroom Accessories (Document Camera)
- Lab Devices (iPads and Cart)

#### Non-Instructional Technology Section

- Wireless System Upgrade
  - Door Locks Upgrade (I don't have to dive deep into the status, I can just stay at the budget level)
  - Phone System Replacement
  - Clocks/Intercom System Proposal
3. Klager Elementary Construction Document (CD) Estimate Verification and Estimate Comparison.: Moore Trospen
    - a. PQ Application and Budget: \$12,744,209
    - b. SD Phase: -\$2,558,591

- c. DD Phase: -\$207,801
  - d. CD Phase: Today: \$-38,879
- 
- 4. Athletics 95% Construction Document (CD) Estimate Verification and Estimate Comparison: Moore Trosper
    - a. PQ Application and Budget: \$5,700,454
    - b. SD Phase: +\$1,394,999: Before Add Alternates and Klager Sitework
    - c. DD Phase: -\$171,393
    - d. CD Phase: Today: +\$17,283
  
  - 5. Bleacher Update and Recommendation: Moore Trosper
    - a. Moore Trosper: Surrendering Bleachers and Athletic Plaza to Moore Trosper As Soon As Possible
    - b. Moore Trosper: Surrendering Actual Track to Moore Trosper: May 12, 2025
    - c. First Home Fall Athletic Event: Friday, September 5, 2025
  
  - 6. Construction Document (CD) Drawings for Luther C. Klager Elementary: GMB Architects
  
  - 7. Other

Kind regards,



Michael Tindall  
Board of Education Secretary  
MT/dm